



HILTON HEAD ISLAND AIRPORT

Phase 1 Terminal Improvements

December 31, 2025
Stakeholder Update



HILTON HEAD ISLAND

— AIRPORT —

hiltonheadairport.com

KEY WORK ITEMS

(December 1 – December 31)

- ➔ Acoustical ceilings are being installed
- ➔ Painting is 75% complete
- ➔ HVAC units operational
- ➔ Flooring work has begun, 20% complete



PROGRESS PHOTOS

FRONT EXTERIOR VIEW



PROGRESS PHOTOS

INTERIOR VIEW



PROGRESS PHOTOS

INTERIOR WORK



Terrazzo Installation



PROGRESS PHOTOS

REAR EXTERIOR VIEW



PROGRESS PHOTOS

JET BRIDGE FOUNDATIONS



COORDINATION/LOOK-AHEAD ITEMS

- ❖ Apron concrete completion with striping
- ❖ Jet bridges will be delivered Jan 7, 8 and 9 and placed
- ❖ Jet bridge training and aircraft fit test
- ❖ Major effort for finish items



very
Coming ^ soon...



HILTON HEAD ISLAND
AIRPORT

